

**HOLDEN PUBLIC SAFETY FACILITY  
PROJECTED PERMITTING REQUIREMENTS**

KBA # 02045.05  
Updated 8/29/2008

|  | Required | Issuing Body  | Permit Name  | duration<br>(Est.)                             | Responsibility                  | Notes   | Status   |
|--|----------|---|--|--|---------------------------------|---|--|
| State of Massachusetts or Federal Government | Y        | <b>Massachusetts Department of Conservation and Recreation (DCR)</b>  | Variance for exceeded threshold for impervious area and work with 200 foot buffer. Potential variance needed for generator fuel storage and vehicle washing on north side of building. | 2 months                                       | KBA/<br>Consultant              | Variance will not be ruled upon until MEPA issues ENF Certificate.<br>8/22/08 MEPA Certificate issued               | <b>Pending</b><br>Currently under review                                 |
|  | Y        | <b>Massachusetts Executive Office of Environmental Affairs (MEPA)</b> | Environmental Notification Form (ENF)  | 7/15/08 submission, 8/22/08 certificate issued | KBA                             | Triggered by Public Shade Tree removal and variance from DCR  | <b>Complete</b> 8/22/08 - Certificate issued, EIR not required.          |
|  | Y        | <b>Massachusetts Highway Department</b>                               | Curb Cut Permit  | 2 - 6 weeks                                    | KBA/<br>Consultant              | To include apparatus bay parking, grading and retaining walls in ROW. May include public shade tree removal permit. | Permit to be submitted 8/29/08   |
|  | Y        | <b>Massachusetts Highway Department</b>                               | Road Opening Permit  | ?  | Utility Companies or Contractor |   | To be submitted during construction                                      |
|  | Y        | <b>Massachusetts Highway Department</b>                               | Signal Permit - Intersection of Apparatus apron, High School drive and Main St.  | 60 days  | Traffic Engineer                | Counts completed.   | 8/26/08 - Preliminary design underway. Permit submission pending design. |

**HOLDEN PUBLIC SAFETY FACILITY  
PROJECTED PERMITTING REQUIREMENTS**

KBA # 02045.05  
Updated 8/29/2008

|              |   |  |  |   |                |  |   |
|--------------|---|--|--|---|----------------|--|---|
| Commonwealth | Y | Massachusetts Department of Conservation and Recreation (DCR)  | Sewer Connection Approval for connection to interceptor sewer  | Permit issued two weeks after Town's permit is issued | KBA/Consultant |  | <b>Yet to be submitted</b><br>Awaiting Town of Holden Sewer permit            |
|              | Y | Massachusetts Department of Conservation and Recreation (DCR) and Massachusetts Department of Environmental Protection (DEP) | Stormwater Pollution Protection Plan (SWPPP) Approval  | 2 months  | KBA/Consultant |  | <b>Yet to be submitted</b><br>To be prepared and submitted after DCR variance |
|              | Y | United States Environmental Protection Agency  | Notice of Intent (NPDES General Construction permit) and Notice of Termination                               | 2 days prior to construction                          | KBA/Consultant |  |   |
|              | Y | Massachusetts Department of Environmental Protection (DEP)   | Registration of closed-loop geothermal wells under Underground Injection Control regulations (310 CMR 27.00) | ?   | KBA/Consultant |  |   |
|              | N | Conservation Commission/MA DEP   | Notice of Intent   | 3 months +,<br>To be submitted mid July for August    | KBA/Consultant |  | <b>Complete</b> Permit not required   |

**HOLDEN PUBLIC SAFETY FACILITY  
PROJECTED PERMITTING REQUIREMENTS**

KBA # 02045.05  
Updated 8/29/2008

|                |   |                     |                                  |  |                    |  |  |
|----------------|---|---------------------|----------------------------------|--|--------------------|--|--|
| Town of Holden | Y | Town of Holden      | Sewer Connection Permit          | 1 month  | KBA/<br>Consultant | Preliminary permit submitted 6/24/08; final permit review and approval after completion of DD drawings | <b>Pending</b><br>Design drawings submitted 8/14/08  |
|                | Y | Planning Board      | Site Plan Review                 | 3 months, To be submitted mid July for August hearing. | KBA/<br>Consultant |  | <b>Complete</b><br>8/19/08 - Special Permit Approved |
|                | ? | "                   | Special Permit                   | To be permitted concurrently with Site Plan Review     | KBA/<br>Consultant |  | <b>Complete</b><br>8/19/08 - Special Permit Approved |
|                | Y | Tree Warden         | Public Shade Tree Removal Permit | ?  | KBA/<br>Consultant | Public Hearing required for "Public Shade tree" removal in Highway ROW                                 |  |
|                | Y | Building Department | Building Permit                  | ?  | Contractor         | KBA/Consultants to provide affidavits  | To be submitted during construction                  |
|                | Y | "                   | Certificate of Occupancy         | ?  | Contractor         | KBA/Consultants to provide affidavits  | To be submitted during construction                  |
|                | Y | "                   | Electrical                       | ?  | Contractor         |  | To be submitted during construction                  |
|                | Y | "                   | Gas                              | ?  | Contractor         |  | To be submitted during construction                  |
|                | Y | "                   | Plumbing                         | ?  | Contractor         |  | To be submitted during construction                  |

**HOLDEN PUBLIC SAFETY FACILITY  
PROJECTED PERMITTING REQUIREMENTS**

KBA # 02045.05  
Updated 8/29/2008

|   |                        |                                    |              |   |            |            |                                     |                                     |
|---|------------------------|------------------------------------|--------------|---|------------|------------|-------------------------------------|-------------------------------------|
|   | Y                      | <b>Fire Department</b>             | Fire Alarm   | ? |            |            | To be submitted during construction |                                     |
|   |                        |                                    |              |   | Contractor |            |                                     |                                     |
|   | Y                      | "                                  | Fuel Storage | ? |            |            | To be submitted during construction |                                     |
|   |                        |                                    |              |   | Contractor |            |                                     |                                     |
|   | ?                      | "                                  | Blasting     | ? |            |            | To be submitted during construction |                                     |
|   |                        |                                    |              |   | Contractor |            |                                     |                                     |
|   | Y                      | <b>Dept. of Public Works</b>       | Sewer        |   |            | Contractor |                                     | To be submitted during construction |
| Y | "                      | Water                              | ?            |   |            |            | To be submitted during construction |                                     |
|   |                        |                                    |              | ? |            | Contractor |                                     | To be submitted during construction |
| y | <b>Board of Health</b> | Kitchen (Fire Department Day Room) |              |   |            | Contractor |                                     | To be submitted during construction |

|       |   |   |                              |   |                 |  |                                     |
|-------|---|---|------------------------------|---|-----------------|--|-------------------------------------|
| Other | Y | <b>Providence - Worcester Railroad</b>                        | Plan review and coordination | ? | KBA/Consultants | Letter and plan submitted 6/23/08. DD drawings forwarded 8/4/08. | <b>Pending</b><br>Awaiting response |
|       | Y | <b>Connecticut River Transmission Company - National Grid</b> | Plan review and coordination | ? | KBA/Consultants | Letter and plan submitted 6/23/08. DD drawings forwarded 8/4/08. | <b>Pending</b><br>Awaiting response |